

Activity ID	Activity Name	Remaining Duration	Start	Finish	Classic Schedule Layout-DC											
					Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar		
City of Galveston - Downtown Streetscape 2																
Overall Project																
001	NTP	0	28-Jun-22 A	20-Apr-23	◆ NTP, 28-Jun-22 A											
002	Submittals	1	28-Jun-22 A	01-Nov-22	Submittals											
01	Mobilization	0	03-Aug-22 A	03-Aug-22 A	Mobilization											
04	Traffic Control	136	03-Aug-22 A	17-Mar-23	Traffic Control											
84	Reinstall Existing Benches	2	06-Feb-23	07-Feb-23	Reinstall Existing Benches											
85	Replace Litter Receptacles	2	06-Feb-23	07-Feb-23	Replace Litter Receptacles											
89	Sign Posts	5	19-Oct-22 A	10-Feb-23	Sign Posts											
92	Traffic Striping	5	06-Feb-23	10-Feb-23	Traffic Striping											
93	Power Wash Blocks 1-3	2	06-Feb-23	07-Feb-23	Power Wash Blocks 1-3											
990	Substantial Completion	0		21-Mar-23	◆ Substantial Completion											
995	Punch List	30	22-Mar-23	20-Apr-23												
999	Final Completion	0		20-Apr-23												
Block 5 - Post Office to Church West Side					30-Sep-22 A, Block 5 - Post Office to Church West Side											
13	Demo Paving Block 5 West Side	0	03-Aug-22 A	09-Aug-22 A	Demo Paving Block 5 West Side											
19	Demo Alley Block 5 West Side	0	15-Aug-22 A	15-Aug-22 A	Demo Alley Block 5 West Side											
23	Demo Walkway/Driveway Block 5 West Side	0	15-Aug-22 A	15-Aug-22 A	Demo Walkway/Driveway Block 5 West Side											
33	Demo Walkway Block 5 West Side	0	03-Aug-22 A	09-Aug-22 A	Demo Walkway Block 5 West Side											
42	Demo Curb Block 5 West Side	0	03-Aug-22 A	09-Aug-22 A	Demo Curb Block 5 West Side											
50	Asphalt Block 5 West Side	0	12-Sep-22 A	12-Sep-22 A	Asphalt Block 5 West Side											
56	Concrete Alley Block 5 West Side	0	22-Aug-22 A	22-Aug-22 A	Concrete Alley Block 5 West Side											
59	Concrete Paving in Curb Cuts Block 5 West Side	0	22-Aug-22 A	22-Aug-22 A	Concrete Paving in Curb Cuts Block 5 West Side											
590	Remediate Kerosene Tanks	0	10-Aug-22 A	17-Aug-22 A	Remediate Kerosene Tanks											
591	Rain Day	0	19-Aug-22 A	19-Aug-22 A	Rain Day											
592	Rain Day	0	20-Aug-22 A	20-Aug-22 A	Rain Day											
593	Rain Day	0	24-Aug-22 A	24-Aug-22 A	Rain Day											
65	Concrete Walkway/Ramp Block 5 West Side	0	22-Aug-22 A	22-Aug-22 A	Concrete Walkway/Ramp Block 5 West Side											
67.5W	Curb Block 5 West Side	0	26-Aug-22 A	26-Aug-22 A	Curb Block 5 West Side											
68.5W	Bulb Out Curb Block 5 West Side	0	26-Aug-22 A	26-Aug-22 A	Bulb Out Curb Block 5 West Side											
69.5	Back of Walkway Curb Block 5 West Side	0	26-Aug-22 A	26-Aug-22 A	Back of Walkway Curb Block 5 West Side											
74.5W	Accessible Ramps Block 5 West Side	0	22-Aug-22 A	22-Aug-22 A	Accessible Ramps Block 5 West Side											
76.5W	Brick Walkway Block 5 West Side	0	29-Aug-22 A	30-Sep-22 A	Brick Walkway Block 5 West Side											
82.5W	Landscape per Detail 9, Sheet 12	0	12-Sep-22 A	15-Sep-22 A	Landscape per Detail 9, Sheet 12											
Block 5 - Post Office to Church East Side					03-Nov-22, Block 5 - Post Office to Church East Side											
12	Demo Paving Block 5 East Side	0	01-Sep-22 A	07-Sep-22 A	Demo Paving Block 5 East Side											
18	Demo Alley Block 5 East Side	0	01-Sep-22 A	07-Sep-22 A	Demo Alley Block 5 East Side											
32	Demo Walkway Block 5 East Side	0	01-Sep-22 A	07-Sep-22 A	Demo Walkway Block 5 East Side											
41	Demo Curb Block 5 East Side	0	01-Sep-22 A	07-Sep-22 A	Demo Curb Block 5 East Side											
49	Asphalt Block 5 East Side (Deleted)	0	01-Sep-22 A	01-Sep-22 A	Asphalt Block 5 East Side (Deleted)											
55	Concrete Alley Block 5 East Side	0	07-Sep-22 A	12-Sep-22 A	Concrete Alley Block 5 East Side											
550	Star Drugs Canopy Foundations	0	16-Sep-22 A	23-Sep-22 A	Star Drugs Canopy Foundations											
64	Concrete Walkway/Ramp Block 5 East Side	0	07-Sep-22 A	12-Sep-22 A	Concrete Walkway/Ramp Block 5 East Side											
67.5E	Curb Block 5 East Side	0	14-Sep-22 A	14-Sep-22 A	Curb Block 5 East Side											
68.5E	Bulb Out Curb Block 5 East Side	0	14-Sep-22 A	14-Sep-22 A	Bulb Out Curb Block 5 East Side											
73.5E	Handrail Block 5 East Side	2	02-Nov-22	03-Nov-22	Handrail Block 5 East Side											
74.5E	Accessible Ramps Block 5 East Side	0	07-Sep-22 A	12-Sep-22 A	Accessible Ramps Block 5 East Side											
76.5E	Brick Walkway Block 5 East Side	0	26-Sep-22 A	30-Sep-22 A	Brick Walkway Block 5 East Side											
Block 4 - Market to Post Office West Side					07-Nov-22, Block 4 - Market to Post Office West Side											
11	Demo Paving Block 4 West Side	0	21-Sep-22 A	30-Sep-22 A	Demo Paving Block 4 West Side											
17	Demo Alley Block 4 West Side	0	21-Sep-22 A	30-Sep-22 A	Demo Alley Block 4 West Side											
31	Demo Walkway Block 4 West Side	0	21-Sep-22 A	30-Sep-22 A	Demo Walkway Block 4 West Side											
40	Demo Curb Block 4 West Side	0	21-Sep-22 A	30-Sep-22 A	Demo Curb Block 4 West Side											
48	Asphalt Block 4 West Side	2	04-Nov-22	05-Nov-22	Asphalt Block 4 West Side											
54	Concrete Alley Block 4 West Side	0	03-Oct-22 A	04-Oct-22 A	Concrete Alley Block 4 West Side											
63	Concrete Walkway/Ramp Block 4 West Side	0	03-Oct-22 A	04-Oct-22 A	Concrete Walkway/Ramp Block 4 West Side											
67.4W	Curb Block 4 West Side	0	10-Oct-22 A	10-Oct-22 A	Curb Block 4 West Side											
68.4W	Bulb Out Curb Block 4 West Side	0	10-Oct-22 A	10-Oct-22 A	Bulb Out Curb Block 4 West Side											

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

Activity ID	Activity Name	Remaining Duration	Start	Finish	Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			
					Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
72.4W	Wake Break Block 4 West Side (Deleted)	0	30-Sep-22 A	30-Sep-22 A										
73.4W	Handrail Block 4 West Side	2	06-Nov-22	07-Nov-22										
74.4W	Accessible Ramps Block 4 West Side	0	03-Oct-22 A	04-Oct-22 A										
76.4W	Brick Walkway Block 4 West Side	0	13-Oct-22 A	14-Oct-22 A										
79.4W	Rainwater Trap Block 4 West Side (Deleted)	0	30-Sep-22 A	30-Sep-22 A										
Block 4 - Market to Post Office East Side		21	12-Oct-22 A	28-Nov-22										
10	Demo Paving Block 4 East Side	0	12-Oct-22 A	17-Oct-22 A										
16	Demo Alley Block 4 East Side	0	12-Oct-22 A	17-Oct-22 A										
30	Demo Walkway Block 4 East Side	0	12-Oct-22 A	17-Oct-22 A										
39	Demo Curb Block 4 East Side	0	12-Oct-22 A	17-Oct-22 A										
47	Asphalt Block 4 East Side	2	15-Nov-22	16-Nov-22										
53	Concrete Alley Block 4 East Side	0	18-Oct-22 A	26-Oct-22 A										
62	Concrete Walkway/Ramp Block 4 East Side	0	18-Oct-22 A	26-Oct-22 A										
67.4E	Curb Block 4 East Side	0	18-Oct-22 A	25-Oct-22 A										
68.4E	Bulb Out Curb Block 4 East Side	0	18-Oct-22 A	25-Oct-22 A										
72.4E	Wake Break Block 4 East Side	3	08-Nov-22	10-Nov-22										
73.4E	Handrail Block 4 East Side	2	27-Nov-22	28-Nov-22										
74.4E	Accessible Ramps Block 4 East Side	2	25-Oct-22 A	12-Nov-22										
76.4E	Brick Walkway Block 4 East Side	10	17-Nov-22	26-Nov-22										
79.4E	Rainwater Trap Block 4 East Side	2	13-Nov-22	14-Nov-22										
Block 3 - Mechanic to Market West Side		20	29-Nov-22	18-Dec-22										
09	Demo Paving Block 3 West Side	3	29-Nov-22	01-Dec-22										
15	Demo Alley Block 3 West Side	2	29-Nov-22	30-Nov-22										
22	Demo Walkway/Driveway Block 3 West Side	2	29-Nov-22	30-Nov-22										
29	Demo Walkway Block 3 West Side	5	29-Nov-22	03-Dec-22										
38	Demo Curb Block 3 West Side	2	29-Nov-22	30-Nov-22										
46	Asphalt Block 3 West Side	2	12-Dec-22	13-Dec-22										
52	Concrete Alley Block 3 West Side	3	07-Dec-22	09-Dec-22										
61	Concrete Walkway/Ramp Block 3 West Side	3	07-Dec-22	09-Dec-22										
67.3W	Curb Block 3 West Side	2	07-Dec-22	08-Dec-22										
68.3W	Bulb Out Curb Block 3 West Side	2	07-Dec-22	08-Dec-22										
72.3	Wake Break Block 3 West Side	3	04-Dec-22	06-Dec-22										
74.3W	Accessible Ramps Block 3 West Side	3	07-Dec-22	09-Dec-22										
76.3W	Brick Walkway Block 3 West Side	5	14-Dec-22	18-Dec-22										
79.3W	Rainwater Trap Block 3 West Side	2	10-Dec-22	11-Dec-22										
Block 3 - Mechanic to Market East Side		140	02-Nov-22	21-Mar-23										
08	Demo Paving Block 3 East Side	3	19-Dec-22	21-Dec-22										
21	Demo Walkway/Driveway Block 3 East Side	2	19-Dec-22	20-Dec-22										
28	Demo Walkway Block 3 East Side	5	19-Dec-22	23-Dec-22										
37	Demo Curb Block 3 East Side	2	19-Dec-22	20-Dec-22										
45	Asphalt Block 3 East Side	2	07-Jan-23	08-Jan-23										
58	Concrete Paving in Curb Cuts Block 3 East Side	3	01-Jan-23	03-Jan-23										
67.3E	Curb Block 3 East Side	2	01-Jan-23	02-Jan-23										
68.3E	Bulb Out Curb Block 3 East Side	2	01-Jan-23	02-Jan-23										
69.3	Back of Walkway Curb Block 3 East Side	4	01-Jan-23	04-Jan-23										
70	Curb Backside of Rainwater Trap East Side	4	01-Jan-23	04-Jan-23										
74.3E	Accessible Ramps Block 3 East Side	4	01-Jan-23	04-Jan-23										
76.3E	Brick Walkway Block 3 East Side	10	09-Jan-23	18-Jan-23										
77.0	Walkway Cover Fabrication	119	02-Nov-22	28-Feb-23										
77.1	Walkway Cover Foundations Block 3 East Side	8	24-Dec-22	31-Dec-22										
77.3	Walkway Cover Block 3 East Side	21	01-Mar-23	21-Mar-23										
79.3E	Rainwater Trap Block 3 East Side	2	05-Jan-23	06-Jan-23										
Block 2 - Strand to Mechanic		9	19-Jan-23	27-Jan-23										
06	Demo Paving Corner 3 NE	2	19-Jan-23	20-Jan-23										
07	Demo Paving Corner 3 NW	2	19-Jan-23	20-Jan-23										
26	Demo Walkway Corner 3 NE	2	19-Jan-23	20-Jan-23										
27	Demo Walkway Corner 3 NW	2	19-Jan-23	20-Jan-23										
35	Demo Curb Corner 3 NE	2	19-Jan-23	20-Jan-23										

█ Remaining Level of Effort
 █ Actual Work
 █ Critical Remaining Work
█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone

TASK filter: All Activities

Activity ID	Activity Name	Remaining Duration	Start	Finish	Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			
					Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
36	Demo Curb Corner 3 NW	2	19-Jan-23	20-Jan-23								<input type="checkbox"/> Demo Curb Corner 3 NW		
44.NE	Asphalt Corner 3 NE	2	24-Jan-23	25-Jan-23								<input type="checkbox"/> Asphalt Corner 3 NE		
44.NW	Asphalt Corner 3 NW	2	23-Jan-23	24-Jan-23								<input type="checkbox"/> Asphalt Corner 3 NW		
67.2E	Ramp Edge Curb Corner 3 NE	2	21-Jan-23	22-Jan-23								<input type="checkbox"/> Ramp Edge Curb Corner 3 NE		
67.2W	Ramp Edge Curb Corner 3 NW	2	21-Jan-23	22-Jan-23								<input type="checkbox"/> Ramp Edge Curb Corner 3 NW		
68.2E	Bulb Out Curb Corner 3 NE	2	21-Jan-23	22-Jan-23								<input type="checkbox"/> Bulb Out Curb Corner 3 NE		
68.2W	Bulb Out Curb Corner 3 NW	2	21-Jan-23	22-Jan-23								<input type="checkbox"/> Bulb Out Curb Corner 3 NW		
74.2E	Accessible Ramps Block 2 East Side	3	21-Jan-23	23-Jan-23								<input type="checkbox"/> Accessible Ramps Block 2 East Side		
74.2W	Accessible Ramps Block 2 West Side	3	21-Jan-23	23-Jan-23								<input type="checkbox"/> Accessible Ramps Block 2 West Side		
76.2E	Brick Walkway Block 2 East Side	2	26-Jan-23	27-Jan-23								<input type="checkbox"/> Brick Walkway Block 2 East Side		
76.2W	Brick Walkway Block 2 West Side	2	25-Jan-23	26-Jan-23								<input type="checkbox"/> Brick Walkway Block 2 West Side		
Block 1 - Harborside to Strand		9	28-Jan-23	05-Feb-23								05-Feb-23, Block 1 - Harborside to Strand		
25	Demo Walkway Block 1 West Side	2	28-Jan-23	29-Jan-23								<input type="checkbox"/> Demo Walkway Block 1 West Side		
66.1.W	Concrete Walkway/Ramp Block 1 West Side	2	30-Jan-23	31-Jan-23								<input type="checkbox"/> Concrete Walkway/Ramp Block 1 West Side		
73.1	Handrail Block 1 East Side	5	01-Feb-23	05-Feb-23								<input type="checkbox"/> Handrail Block 1 East Side		

Remaining Level of Effort
 Actual Work
 Critical Remaining Work
 Actual Level of Effort
 Remaining Work
 ◆ ◆ Milestone